Schedule - First Solar's Proposed Little Bear Project
Unclassified Conditional Use Permit and Environmental Impact Report

Milestone	Begin Task	Complete Task	Duration of Task	Days Elapsed	Actual Start	Actual Finish	Actual Duration	Notes
County Issuance to ESA of Notice to Proceed	11/1/2016	11/1/2016	0	0	Tuesday, August 8, 2017	Tuesday, August 8, 2017	0	
County-Applicant kick-off meeting (to be held within 2 weeks of NTP)	11/15/2016	11/15/2016	0	14	Friday, August 18, 2017	Friday, August 18, 2017	10	
Notice of Preparation (to be submitted to SCH within 7 days of kick-off meeting)	11/15/2016	11/22/2016	7	21	Friday, August 18, 2017	Thursday, August 31, 2017	13	
Scoping Meeting (to be scheduled, and preferably held, within 3 weeks of NOP)	11/22/2016	12/13/2016	21	42	Thursday, September 14, 2017	Thursday, September 14, 2017	1	
Scoping Period (30-day period)	11/22/2016	12/22/2016	30	51	Thursday, September 7, 2017	Monday, October 9, 2017	32	Plus 2 b/c 30-day period would conclude on a Saturday
Administrative Draft Scoping Report (to be drafted within 14 days of the meetings)	12/13/2016	12/27/2016	14	56	Monday, October 9, 2017	Friday, October 13, 2017	4	
Final Scoping Report (to be finalized following 14 day review period)	12/27/2016	1/15/2017	19	75	Friday, October 13, 2017	Wednesday, October 18, 2017	5	
Applicant-prepared tech studies (all to be accepted by the County before the end of the scoping period)	8/18/2017	10/9/2017	52		Friday, August 18, 2017			Starts with kick-off meeting; ends with close of scoping
County and Applicant review of Chapter 2 for clarity and factual accuracy					Friday, October 27, 2017	Friday, December 15, 2017	49	
Administrative Draft EIR (to be submitted for review within 4 weeks of the later to occur of the Fina Scoping Report or acceptance of applicant-prepared tech studies)	11/15/2016	2/12/2017	89	103	Monday, February 19, 2018	Wednesday, April 4, 2018	44	
County review of Admin Draft EIR					Wednesday, April 4, 2018	Friday, May 4, 2018	30	
ESA to make revisions responsive to input received					Friday, May 4, 2018	Friday, May 18, 2018	14	
Draft EIR Issued for 45-day review period (following 30-day period for County review of ADEIR and 14-day period for ESA to finalize and produce the DEIR)	3/28/2017	5/12/2017	45	192	Monday, May 21, 2018	Thursday, July 5, 2018	45	
Comment Meeting on Draft EIR (to be held approximately 15 days before the conclusion of comment period)	4/27/2017	4/27/2017	0	177		Wednesday, June 20, 2018	0	
Administrative Final EIR (to be submitted within 2 months of the close of the comment period)	4/27/2017	7/11/2017	75	252	Thursday, July 5, 2018	Monday, September 3, 2018	60	
County review of Admin Final EIR					Monday, September 3, 2018	Wednesday, October 3, 2018	30	
ESA to make revisions responsive to input received					Wednesday, October 3, 2018	Wednesday, October 17, 2018	14	
Final EIR (to be submitted following 30-day period for County review of AFEIR and 14-day period for ESA to finalize and produce the FEIR, and at least 10 days before any hearing to consider certification)	8/24/2017	8/24/2017	0	296		Thursday, October 18, 2018	0	
Draft Decision Support Documents (staff report, resolutions, CEQA findings to be drafted in coordination with the County and submitted within 14 days of the FEIR)	8/24/2017	9/7/2017	14	310				
Planning Commission Hearing							0	
Notice of Determination							0	
Administrative Record Index and Materials							0	